




Protos Phase 2 Infrastructure

Community Liaison Forum 14/07/21



Berth

Roads


Ecology area B

Ecology area C

Ecology area E



Protos Phase 2 Infrastructure



Progress:

- 26 weeks completed
- 40 weeks outstanding

Construction Activities:

- Earthworks **75% complete**
- Piling Works **40% complete**
- Drainage and Ducting **10% Complete**
- WCD Bridge **30% Complete**
- Road Construction **20% Complete**
- TANG bridge **Not Yet Started**
- Street Furniture **Not Yet Started**
- Ecology Works **Not Yet Started**




Start Date: Winter 2020



Completion Date: Spring 2022




Protos Phase 2 Infrastructure



Considerations and Control

- Working Hours 07:30 – 18:00 Monday – Friday
- Infrequent Saturday Morning Works and No Sunday Working
- Noise
- Vibration
- Environment
- Dust control
- Cleanliness
- Waste and Recycling
- Traffic Management

Protos Phase 2 Infrastructure



Local Employment:

- Engaged local businesses/ contractors for non specialist works
- Employed local team members to manage and co-ordinate the project

Considerate Constructors Code of Conduct:

- Care about appearance
- Care about Safety
- Respect the Community
- Protect the Environment
- Value their Workforce



Protos 'Achieved 'Excellent' Status from CCS during the first audit completed in June'

Charitable Contributions

- Collections and events arranged for Claire House Children's Hospice



Protos Phase 2 Infrastructure



Q&A

